

Capital Projects Quarterly Update

August 4, 2014

Background

- Issue 2K approved by voters Nov. 5
 - Increase 3.5% sales and use tax by one percent
 - Estimated to generate \$9-10 million in first year
 - Effective Jan. 1, 2014
- Committed to Five Projects in Five Years
 - New recreation center
 - Expanded Tower Road
 - New outdoor pool
 - Three new neighborhood parks
 - New additions to existing recreation center



Background

- Voter-approved dedicated funding source for new parks, recreation and road projects
- Not just capital, but operations and maintenance on the new projects
- Result of two-year, community-driven process to identify how to implement programs and services that address growing population needs, achieve vision and build a better Commerce City
- Update includes other major capital projects not part of voter-approved revenues

Program Goals & Objectives

- Build high quality facilities to lower their long-term maintenance costs
- Spend taxpayer dollars wisely and transparently
- Complete projects on time



Program Task Update

- Formal Bond Issuance ✓
- Refine project schedules Ongoing
- Finalize staffing and consultant needs ✓
- Create program templates (reporting, procurement) – Ongoing
- Vendor Expo Event was held May 9th ✓
 - The event was attended by 55 different companies
 - Mostly consultants and contractor interested in the entire CIP Program
- Outdoor Pool and Fronterra Park Public Meetings held ✓

Program Task Update

- Implement Project Management Information System- Ongoing
- Developed Communications Matrix ✓



Program Update

• Executed procurements:

| Project | Role | Firm | | |
|--|-----------------------------------|---------------------------|--|--|
| 2013 CIP Program Management | Program Management | CH2M HILL/ i3 Integration | | |
| 2013 CIP Program Public Communications | Public Involvement and Engagement | CIG | | |
| Fronterra Park | Designer | DHM | | |
| Outdoor Pool | Designer | Ohlson Lavoie | | |
| Outdoor Pool and Recreation Centers | Owner's Representative | Wember | | |
| 104 th - Phase 3B | Contractor | Zak Dirt | | |
| 104 th - Phase 3B | Construction Management | Bowman Colorado Group | | |
| Tower Rd | Designer | Huitt-Zollars | | |
| Second Creek | Environmental and Survey | Felsburg Holt and Ullevig | | |

Program Update

- Completed transition of day-to-day Program
 Management to consultant Program Director ✓
- Implemented budget and schedule tracking systems ✓
- LOGOS project module implemented ✓



Program Update

- Systems Triage Team worked completed ✓
 - Procurement process and draft manual
 - Contracts process
 - Document management process
 - Process for how new C3 processes should be developed and reviewed





Program Schedule

August 4, 2014


| | | _ ′ | | | | |
|--|----------|-----|------|----------|------|------|
| PROJECTS | 2014 | | 2015 | 2016 | 2017 | 2018 |
| Tower Road Expansion | | | | | | |
| New Recreation Center (Second Creek) & Associated Infrastructure | | | | | | |
| Outdoor Leisure Pool | | | | | | |
| Neighborhood Parks | | | | | | |
| Fronterra | | | | | | |
| Turnberry | | | | | | |
| Villages East | | | | | | |
| Existing Recreation Center Renovations | | | | | | |
| Conter Center Remodel | | | | | | |
| Communications & Outreach | ** | * | *** | *** | *** | *** |
| Financial Analysis & Bonding | + | | | + | | |



Denotes quarterly council updates

Denotes anticipated bond issuances

Program Approach "Phases and Gates" Model



Current Project Phases

| Project | Phase | | | |
|--|-----------------------------|--|--|--|
| Fronterra Neighborhood Park | Phase 3- Design | | | |
| Turnberry Neighborhood Park | Phase 2- Pre-Design and RFP | | | |
| Villages at Buffalo Run East Neighborhood Park | Phase 2- Pre-Design and RFP | | | |
| New Recreation Center (Second Creek) | Phase 2- Pre-Design and RFP | | | |
| Outdoor Leisure Pool | Phase 3- Design | | | |
| Existing Recreation Center | Phase 1- Project Planning | | | |
| Sand Creek (Restoration) | Phase 5- Construction | | | |
| Tower Road Expansion | Phase 3- Design | | | |
| Highway 2 | Phase 2- Pre-Design and RFP | | | |
| 104 th - Phase 3B | Phase 5- Construction | | | |
| 96 th Avenue | Phase 5- Construction | | | |
| Tower Road/ Pena Blvd Ramp | Phase 2- Pre-Design and RFP | | | |
| RTD North Metro | Phase 1- Project Planning | | | |

Program Budget

- \$137 million gross budget, consisting of:
 - Program Contingency Management Reserve
 - Bond and Program Management
 - Project Budgets
- Gross Revenues (4 months)
 - 2014 YTD (April): \$3,600,000
- Gross Expenditures (7 months)
 - 2014 YTD (July): \$180,000





Project Specifics

Project Budgets

- All budgets are gross project budgets
- Includes management, design, and construction components
- Several areas of contingency are included
 - Program Management Reserve
 - Bond and Program management
 - Project contingency
 - Design and construction contingencies



Fronterra Neighborhood Park



About the Project:

- 19.8 acres
- Design Bid Build
 (DBB) delivery method
- \$3.9M proposed budget
- Status: Phase 3 Design

Schedule:

- Design: 2014
- Construction: 2015
- Open: 2015/2016

Current Tasks:

Design



Turnberry Neighborhood Park



About the Project:

- 9.5 acres
- Design Bid Build (DBB) delivery method
- \$2.225M proposed budget
- Status: Phase 2 Pre-Design and RFP

Schedule:

- Design: 2014
- Construction: 2015
- Open: 2016

Current Task:

• RFP Development



Villages at Buffalo Run East Neighborhood Park



About the Project:

- 9 acres
- Design Bid Build
 (DBB) delivery method
- \$2.1M proposed budget
- Status: Phase 2 Pre-Design and RFP

Schedule:

- Design: 2014
 - Accelerated the design by 1 year
- Construction: 2015
- Open: 2016

Current Task:

• RFP Development



New Recreation Center (Second Creek)



About the Project:


- Site infrastructure
- New recreation center
- CM/GC delivery method
- \$57.865M proposed budget
 - \$35.865M new center
 - \$22M infrastructure
- Status: Phase 2 Pre-Design and RFP

Proposed Schedule:

- Design: 2014
- Construction: 2015
- Open: 2017

Current Tasks:

- Drafting RFQ/RFP for consultant services
- Developing drainage, environmental, and permitting strategy
- Environmental Investigations and Survey Work



0 0.15 0.3 0.6 Miles

Conter Heritage & Cultural Center

About the Project:

- Minor remodel of Conter Community
 Center to provide office space, community room and display areas
- Owned and maintained by city
 - Operating and hence with Culture ouncil and Historia Society

Updated Schedule:

- Construction underway
- Open: June 2014



Outdoor Leisure Pool



About the Project:

- Pioneer Park (east side)
- Design Bid Build (DBB) delivery method
- \$10M proposed budget
- Status: Phase 3 Design

Proposed Schedule:

- Design: 2014
- Construction: 2014
- Groundbreaking: Fall 2014
- Open: Summer 2015

Current Task:

- Final Design
- Construction Bid Package Development

Construction Bid Package Target Release Date:

• Aug 2014

Existing Recreation Center



About the Project:

- New additions to existing facility, such as therapy pool, family locker rooms, fitness
- CM/GC delivery method
- \$7.2M proposed budget
- Status: Phase 1 –
 Project Planning

• Proposed Schedule:

- Design: 2015

Construct: 2016

- Open: 2017

Current Task:

None



Sand Creek (Restoration)

About the Project:

- Restoration of Sand Creek from Sept, 2013 flood damage
- Design-Bid-Build delivery method
- \$800K proposed budget
- Status: Phase 5 –
 Construction

- Proposed Schedule:
 - Design and engineering completed early 2014
 - RFP for construction awarded in April 2014
 - Complete by Q4 2014

Current Task:

 Construction start May, 2014





Tower Road Expansion



About the Project:

- Four lanes from 80th 104th Avenues
- Design-Bid-Build delivery method
- \$58.5M proposed budget
- Status: Phase 3 –Design

Schedule:

- Design: 2014-2015
- Construction: 2015-2016
- Open: 2017

Current Tasks:

Beginning design



Highway 2

About the Project:

- Widening SH 2 from 72nd Ave. to I-76
- RAMP (CDOT) & City funded
- \$21.5M proposed budget
- Status: Phase 2 Predesign and RFP

Proposed Schedule:

- Environmental: 2014-2015
- Design: 2014-2015
- Construction: 2016-2017
- Open: 2017/2018
- Adjusted schedule based on info from CDOT

Current Task:

- Drafting RFP for consultant services
- Developing IGA with CDOT for ownership and maintenance

104th Avenue – Phase 3B

About the Project:

- Widening 104th Avenue from US-85 to Lima St.
- \$43.3M budget
- GID funded
- Design-Bid-Build (DBB) delivery method
- Status: Phase 5 –
 Construction

Proposed Schedule:

- Design complete
- Construction: 2014-2016
- Open: Q1 2016

Current Tasks:

- Construction
- Finalizing securing rightof-way for ditch access

96th Avenue

About the Project:

- New construction from Buckley Road to Tower Road
- CIPP funded
- CM/GC delivery method
- Procurement: Private developer
- \$7.07M budget
- Status: Phase 5 Construction

Proposed Schedule:

- Design complete
- Construction: 2014
- Open: August 2014

Current Tasks:

Construction nearing completion



Tower Road / Pena Blvd Ramp

About the Project:

- On ramp from Southbound Tower Road to Westbound Pena Blvd.
- E-470 funded
- Design-Bid-Build delivery method
- \$3.3M proposed budget
- Status: Phase 2 Pre-Design and RFP

Proposed Schedule:

- Design: 2014
- Construction: 2015
- Open: 2016

Current Tasks:

- Drafting RFP for Design
- Continued coordination with Denver and DIA

RTD North Metro

About the Project:

- TBD around the 72nd
 Ave/Colorado station
- DRCOG funded
- TBD delivery method
- \$1.53M proposed budget
- Status: Phase 1 –
 Project Planning


Proposed Schedule:

- Design: 2014-2015
- Construction: 2015-2018
- Station Open: 2018

Current Tasks:

Working on IGA





Next 90 Days

- Major Project items:
 - Second Creek environmental, drainage and permitting strategy
 - Outdoor Pool groundbreaking
 - Finalize the Fronterra Park Design
 - Turnberry and Villages at Buffalo Run East
 Neighborhood Parks Design RFP Release
 - Tower Rd/ Pena Blvd RFP Release
 - Highway 2 RFP Release



- Next Quarterly Update: November 3, 2014
- Questions?

