



2K & Capital Projects Quarterly Update

August 6, 2018



CIP Citizens Advisory Committee



2K Background

2K Ballot Issue Background

- Issue 2K approved by voters Nov. 5, 2013
- Committed to Five Projects in Five Years




Program Goals & Objectives

- Build high quality facilities to lower their long-term maintenance costs
- Spend taxpayer dollars wisely and transparently
- Complete projects on time



2K Tax Revenue

2K Revenue and Expenses



- Revenues include 1% Sales & Use Tax and 2K facility revenues
- Expenses include:
 - Debt Payments
 - Bond/Program Management
 - Operation and Maintenance costs
 - Project cost not funded with bond proceeds

2K Tax Revenues for 2018

\$6.1 M
thru May

\$0 M




Target
\$12.4 M



2K Program Reporting


2K Executive Summary issued monthly in City Managers Report





2K Program Schedule

Q2 2018



Denotes quarterly council updates



Original Project Plan



Actual Substantial Completion



Denotes anticipated bond issuances




Current Forecast Completion



Commerce
CITY



2K Program Project Profile





2K Q2 2018 Highlights


- ✓ Completed the Bison Ridge Recreation Center





2K Q2 2018 Highlights

Bison Ridge Recreation Center Grand Opening





2K Q2 2018 Highlights

Eagle Pointe Construction

- ✓ Continued work in therapy pool addition



- ✓ Continued work in lobby and south entry



2K Q2 2018 Highlights

Eagle Pointe Construction


- ✓ Started demolition in locker rooms, fitness area and parking lot






2K Q2 2018 Highlights

- ✓ Started Eagle Pointe Furniture Fixtures and Equipment procurement process



Tech Lab
Furniture
concepts



Lobby Furniture concepts



Commerce
CITY

CIP Q2 2018 Highlights

Highway 2 Construction

- ✓ Completed the Highway 2 widening project



CIP Q2 2018 Highlights

Tower/Peña Ramp Construction


- ✓ Completed north-bound lanes on Tower Road



CIP Q2 2018 Highlights

Tower/Peña Ramp Construction

- ✓ Completed new alignment of off ramp and installed signals



- ✓ Began construction of new on ramp





2K Q3 2018 Look Ahead

Eagle Pointe Construction

- Complete new south entry canopy
- Complete assisted restroom renovations
- Remove existing track surface
- Continue therapy pool construction
- Remove and replace existing pool deck
- Start construction in locker rooms, and fitness areas



CIP Q3 2018 Look Ahead

Tower/Peña Ramp Construction

- Continue paving Tower Road south bound lanes
- Set bridge girders for new on ramp
- Continue new on ramp construction





Questions?

